



# Alamance County Facilities update

Week ending July 23, 2021

# Restroom Renovation--DSS

**COMPLETED**

**Began:** May

**Completed:** July



# Chiller Replacement--HSC

**Began:** April

**Anticipated Completion:** August



Project Status:  
Shipment of new  
chiller from Trane to  
Brady has been  
rescheduled to  
August 4<sup>th</sup>.



# Ann Petree Ivey Building

**Began:** October, 2020

**Anticipated Completion:** Move in first part of October



Sheetrock complete in all three sections, in process of installing windows. Started on IT rough in of data, digging footings retaining wall at rear of building.

# Upcoming Projects

## **Detention Center Wall and Floor Cracks:**

Com-Mech Contractors began work on July 12<sup>th</sup>. Relocated electrical conduit to start repairs between support columns and outside walls. Waiting on delivery of materials (3 weeks).

**Old Jail Skylight Replacement:** Alternative Roofing Solutions INC has been onsite to remove a section of the skylights, waiting on replacement skylights to come in and this will take 6-8 weeks.

## **HVAC replacement at HSC building:**

Bid opening rescheduled for July 29<sup>th</sup> at 2pm.

# Upcoming Projects

## **Court Administration Building and JB Allen renovation:**

Request for Qualifications for design services is out. Proposals are due by August 2<sup>nd</sup>. Tour scheduled for July 27<sup>th</sup>.

## **HVAC controls for County Office Building:**

Working on RFP package.