Alamance-Burlington School System

Active Project List - Funding Already Allocated

| _ | | | - | | | |
|---|---|---------------------|----|-----------------|--------------------|---------------------------------|
| | Commissioner Annuard Data | Dudost | E | kpenditures as | Damainina Dudant | Funding Course |
| l | Commissioner Approval Date | Budget | | of 2/29/24 | Remaining Budget | Funding Source |
| Alexander Wilson (Traffic Project) | 2/21/22, 10/17/22 & 5/1/23 | \$ 996,950.00 | \$ | (694,441.30) | \$ 302,508.70 | Capital Reserves |
| Altamahaw-Ossipee (Traffic Project) | 2/21/22 & 10/17/22 | \$ 790,625.00 | \$ | (21,500.00) | \$ 769,125.00 | Capital Reserves |
| E.M. Holt (Traffic Project) | 2/21/22, 10/17/22 & 12/04/23 | \$ 69,746.04 | \$ | (69,100.00) | \$ 646.04 | Capital Reserves |
| BE Jordan (Roof Design) | 9/18/2023 | \$ 52,500.00 | \$ | - | \$ 52,500.00 | Capital Reserves |
| Graham High School (Roofing) | 2/21/22, 10/17/22, 9/1/23 & 12/4/23 | \$ 175,000.00 | \$ | (175,000.00) | \$ - | Capital Reserves |
| Graham Middle School (Roofing) | 10/2/19, 5/21/21, 10/17/22, 11/20/23 & 12/4/23 | \$ 192,408.06 | \$ | (106,625.00) | \$ 85,783.06 | Capital Reserves |
| Haw River Elem (Masonry) | 2/21/22, 10/17/22 & 2/19/24 | \$ 339,042.20 | \$ | (339,042.20) | \$ - | Capital Reserves |
| Haw River Elem (Roofing) | 2/21/22, 10/17/22 & 12/4/23 | \$ 63,750.00 | \$ | (63,750.00) | \$ - | Capital Reserves |
| Southeast High (Roadway Improvements) | 4/19/2021 | \$ 24,526.20 | \$ | 23,000.00 | \$ 47,526.20 | Capital Reserves |
| Southeast High (Vocational Building) | 5/3/2021 | \$ 1,285,231.00 | \$ | (1,285,231.00) | \$ - | Capital Reserves |
| Southern High School (Roofing) | 2/21/22, 10/17/22, 9/1/23 & 9/5/23 | \$ 115,000.00 | \$ | (115,000.00) | \$ - | Capital Reserves |
| Various - Middle School (Safety) | 2/21/2022 | \$ 500,000.00 | \$ | (418,409.28) | \$ 81,590.72 | Capital Reserves |
| Various - Mold Remediation | 8/28, 8/30/23, 9/1, 9/5/23 & 12/4/23 | \$ 21,417,328.96 | \$ | (21,417,328.96) | \$ - | Capital Reserves |
| Western High (Roof Design) | 9/18/2023 | \$ 140,625.00 | \$ | - | \$ 140,625.00 | Capital Reserves |
| Western Middle (Roof Design) | 9/18/2023 | \$ 108,855.00 | \$ | - | \$ 108,855.00 | Capital Reserves |
| Woodlawn Middle School (Roofing) | 5/31/2021 | \$ 1,788,750.00 | \$ | (1,562,806.07) | \$ 225,943.93 | Capital Reserves |
| Graham High (Blind replacement) | 5/25/2023 | \$ 50,000.00 | \$ | (48,994.90) | \$ 1,005.10 | Renov & Repair-Lottery |
| Hawfields Middle (Carpet Replacement) | 5/25/2023 | \$ 45,000.00 | \$ | - | \$ 45,000.00 | Renov & Repair-Lottery |
| Sylvan Elem (Water System Replacement-Design) | 5/25/2023 | \$ 7,400.00 | \$ | - | \$ 7,400.00 | Renov & Repair-Lottery |
| Sylvan Elem. Well and Pumphouse | 5/25/2023 | \$ 242,600.00 | \$ | - | \$ 242,600.00 | Renov & Repair-Lottery |
| Turrentine Middle (Tile) | 5/25/2023 | \$ 110,000.00 | \$ | (99,440.93) | \$ 10,559.07 | Renov & Repair-Lottery |
| Altamahaw-Ossipee (Bleachers) | 5/25/2023 | \$ 45,000.00 | \$ | (44,656.73) | \$ 343.27 | State Lottery Proceeds |
| Cummings High (Athletic Track) | 5/25/2023 | \$ 400,000.00 | \$ | (392,640.00) | \$ 7,360.00 | State Lottery Proceeds |
| Eastern High (Press Box Replacement) | 5/25/2023 | \$ 265,000.00 | \$ | (228,297.64) | \$ 36,702.36 | State Lottery Proceeds |
| Graham Middle School | 6/30/2016 | \$ 74,089.97 | \$ | (74,089.97) | \$ - | State Lottery Proceeds |
| Various - Mold Remediation | 8/30/2023 | \$ 1,000,000.00 | \$ | (1,000,000.00) | \$ - | State Lottery Proceeds |
| Western High (Athletic Track-Design) | 5/25/2023 | \$ 8,000.00 | \$ | (4,800.00) | \$ 3,200.00 | State Lottery Proceeds |
| Western High (Athletic Track) | 5/25/2023 | \$ 692,000.00 | \$ | - | \$ 692,000.00 | State Lottery-Pending DPI appro |
| Total | | \$ 30,999,427.43 | \$ | (28,138,153.98) | \$ 2,861,273.45 | |

Alamance-Burlington School System

Current Year Capital Funding

| | Balance as of 7/1/2023 | Balance as of 2/29/2024 |
|---|------------------------|-------------------------|
| Capital Reserves Balance | \$ 7,922,152.38 | \$ 1,454,887.03 |
| Anticipated Transfer to Capital Reserves | \$ 2,243,715.00 | \$ - |
| Pay-go Capital | \$ 3,300,000.00 | \$ - |
| Lottery Funds Balance-DPI Unallocated | \$ 2,355,867.44 | \$ 1,079,239.16 |
| Renovation and Repair Funds-DPI Unallocated | \$ 530,496.79 | \$ 646,668.25 |
| Bond Funds Available for Reallocation | \$ - | \$ - |
| Bond Interest | \$ 1,622,184.02 | \$ 167,319.29 |
| Total | \$ 17,974,415.63 | \$ 3,348,113.73 |

Alamance-Burlington School System

County Operating Funding

| | 2023-24 | , | As of 2/29/24 | Remaining |
|-----------------------|---------------------|----|-----------------|---------------------|
| Operating | \$ 48,827,151.00 | \$ | (32,551,434.00) | \$ 16,275,717.00 |
| Fines and Forfietures | \$ 800,000.00 | \$ | (590,441.77) | \$ 209,558.23 |
| Total | \$ 49,627,151.00 | \$ | (33,141,875.77) | \$ 16,485,275.23 |

Alamance Burlington School System

Bond Project Summary

| | | | | | Construction | Construction | | |
|---------------------------|----|----------------|-----|---------------------------|----------------|---------------|------------------|------------------|
| Project | P | Project Budget | Cor | nstruction GMP | Start | Complete | Current Expenses | Remaining Funds |
| Southeast High School | \$ | 67,157,088.37 | \$ | 58,133,184.00 | May 2021 | April 2023 | (65,885,099.83) | 1,271,988.54 |
| Southern High School | \$ | 24,470,147.70 | \$ | 18,137,779.00 | June 2021 | December 2022 | (19,286,932.87) | 5,183,214.83 |
| South Mebane Elementary | \$ | 7,614,600.05 | \$ | 6,372,160.00 | September 2020 | August 2021 | (7,614,600.05) | |
| Western High School | \$ | 8,595,189.28 | \$ | 8,977,611.00 | June 2021 | January 2023 | (8,383,593.29) | 211,595.99 |
| Cummings High School | \$ | 8,766,121.37 | \$ | 9,965,563.00 | July 2021 | January 2023 | (8,184,548.90) | 581,572.47 |
| Eastern High School | \$ | 9,736,888.52 | \$ | 10,081,249.00 | June 2021 | January 2023 | (9,208,797.97) | 528,090.55 |
| Graham High School | \$ | 10,844,889.00 | \$ | 6,019,889.00 | July 2021 | January 2023 | (5,014,240.18) | 5,830,648.82 |
| Williams High School | \$ | 4,269,963.95 | \$ | 3,781,092.16 | July 2021 | December 2022 | (4,254,371.84) | 15,592.11 |
| EM Holt Elementary | \$ | 1,130,253.96 | | | | | - | 1,130,253.96 |
| Graham Middle School | \$ | 1,238,612.94 | | | | | - | 1,238,612.94 |
| Haw River Elementary | \$ | 1,877,560.00 | | | | | - | 1,877,560.00 |
| Pleasant Grove Elementary | \$ | 6,079,646.12 | \$ | 5,993,492.00 | TBD | TBD | (5,529,997.25) | 549,648.87 |
| Bond Project Total | \$ | 151,780,961.26 | \$ | 127,462,019.16 | | = | (133,362,182.18) | \$ 18,418,779.08 |
| Budgeted Bond Interest | \$ | (1,958,956.26) | | | | | | |
| Future Projects | \$ | 177,995.00 | | Daid with Boad | | | | |
| Bond Issuance Cost | \$ | 473,296.80 | | Paid with Bond Premium | | | | |
| Grand Total | \$ | 150,473,296.80 | | | | | | |

Active Project List - Funding Already Allocated

| | Expenditures as of | | | | | | | | | | |
|-----------------------------------|--------------------|----|--------------------------|---|----|--------------|------------------|--|--|--|--|
| | Budget | | 2/29/24 Remaining Budget | | | | Funding Source | | | | |
| Public Safety Training Center \$ | 2,000,000.00 | \$ | | - | \$ | 2,000,000.00 | Capital Reserves | | | | |
| Main, Powell and Gee Buildings \$ | 500,000.00 | \$ | | - | \$ | 500,000.00 | Capital Reserves | | | | |
| Total_\$ | 2,500,000.00 | \$ | | - | \$ | 2,500,000.00 | _ | | | | |

Current Year Capital Funding

2023-24 as of 2/29/24

Capital Reserves Balance \$ 171,005.55

Anticipated Transfer to Capital Reserves \$ -

Pay-go Capital \$ 536,000.00

Bond Interest \$ 336,544.26

Total \$ 1,043,549.81

Debt Service

2023-24 Budgeted

County Tax Dollars \$ 4,228,148.00

Total \$ 4,228,148.00

County Operating Funding

2023-24 Budget As of 2/29/24 Remaining

Operating \$ 4,029,682.00 \$ (2,686,454.64) \$ 1,343,227.36

Bond Project Summary

| | | | Construction | Construction | Current Expenses as of | |
|------------------------------------|-------------------|------------------|----------------|----------------|------------------------|-----------------|
| Project | Project Budget | Construction GMP | Start | Complete | 2/29/24 | Remaining Funds |
| | | | | | | |
| Biotechnology Center of Excellence | \$ 16,510,212.00 | 16,703,303.00 | September 2021 | February 2023 | (16,199,544.01) | 310,667.99 |
| | | | | | | |
| Student Services Center | \$ 6,703,500.00 | 50,603,500.00 | October 2021 | February 2023 | (6,362,992.04) | 340,507.96 |
| | | | | | | |
| Public Safety Training Center | \$ 18,657,164.00 | | May 2022 | December 2024 | (2,015,661.07) | 16,641,502.93 |
| | | | | | | |
| Main/Powell/Gee Buildings | \$ 3,736,070.00 | | August 2023 | September 2024 | (671,887.64) | 3,064,182.36 |
| | | | | | | |
| Bond Project Total | \$ 45,606,946.00 | 67,306,803.00 | | <u>-</u> | \$ (25,250,084.76) \$ | 20,356,861.24 |
| | | Premium and | | | | _ |
| Bond Issuance Cost | \$ 274,425.39 | Interest | | | | |
| | | | | | | |
| Capital Reserve Funding | \$ (5,956,857.00) | <u>.</u> | | | | |
| | | | | | | |
| Grand Total | \$ 39,924,514.39 | = | | | | |